EXTENSION OF TIME PROPOSAL

Sl.No	Item	Description
1	Name of Work	Construction of concrete retaining wall at BHEL mini colony slum in Mallasandra ward no
2	Estimate Cost	50.00 Lakhs
3	Job Code	13 013-18-000042
4	P-Code	P-1878
5	A S No.	BBMP/EE/PD/AS/55/17-18 Dt:20.03.18
6	T.S. No	BBMP/CE/DZ/TS/490/17-18 Dt:20.03.18
7	Work Order /Aggreement NO.	BBMP/PD/WO/56/2017-18 Dt:27.03.2018
8	Tender Premium	9.R
9	Stipulated Time for completion of work	120 days
10	Targeted Monthly Progress	—
11	Progress Achived Till date	
12	Reasons of delay	The work spot belong to Govt land mallas sy no 33. due to land dispute work delayed
13	Time Extension Requsted	127 days
14	Assistant Executive Engineer's Recommendation	Recommended
15	Executive Engineer's Recommendation	Work is delayed due to getting clearance from committee (about 150 days) and working place constrains Extension may be granted by levying SWD penalty, Recommended for 2.05 is accepted
16	Superintending Executive Engineer's Recommendation	
17	Chief Engineer's Recommendation	
18	Time Extension Granted	
19	Conditions imposed if any	

Asst. Engineer

Asst.Executive Engineer

Executive Engineer

Scanned by CamScanner